

Alta Metro Schedule										
ID	Resou Name:	Task Name	Start	Finish	Qtr 3, 2026					Qtr 4, 2026
					Jul	Aug	Sep	Oct		
1		Alta Metro Center	Thu 11/20/25	Mon 2/21/28						
48		Building A	Fri 11/21/25	Wed 7/28/27						
60		Sitework	Tue 1/6/26	Wed 8/5/26						
92		Utilities	Mon 12/22/25	Thu 2/4/27						
139		Structure	Wed 2/25/26	Thu 10/15/26						
249		Wood Framed Structure	Thu 6/25/26	Thu 10/15/26						
250		First-Second Floor Framing	Thu 6/25/26	Fri 7/31/26						
253	A&J	Floor Joists & Decking	Thu 7/9/26	Wed 7/22/26		A&J				
254	A&J	Stair Core Construction	Thu 7/9/26	Wed 7/22/26		A&J				
255	A&J	Exterior Sheathing	Wed 7/15/26	Wed 7/22/26		A&J				
256	A&J	Pull Bracing/Clean	Mon 7/20/26	Fri 7/24/26			A&J			
257	A&J	Shear Walls (One Sided)	Wed 7/22/26	Tue 7/28/26			A&J			
258	A&J	Hardware (ATS Rods, Blocks, Straps, Hold Downs, C	Thu 7/23/26	Fri 7/31/26			A&J			
259		Second-Third Floor Framing	Wed 7/22/26	Wed 8/19/26						
260	A&J	Framing Layout	Wed 7/22/26	Thu 7/23/26			A&J			
261	A&J	Frame Walls	Thu 7/23/26	Mon 8/3/26			A&J			
262	A&J	Floor Joists & Decking	Tue 7/28/26	Mon 8/10/26				A&J		
263	A&J	Stair Core Construction	Tue 7/28/26	Mon 8/10/26				A&J		
264	A&J	Exterior Sheathing	Mon 8/3/26	Mon 8/10/26				A&J		
265	A&J	Pull Bracing/Clean	Thu 8/6/26	Wed 8/12/26				A&J		
292		Exteriors	Thu 7/23/26	Tue 5/25/27						
293		Dry-In	Thu 7/23/26	Mon 11/30/26						
294		Level 1 Dry-In	Thu 7/23/26	Wed 8/26/26						
295	MEP	Exterior Penetrations	Thu 7/23/26	Thu 7/30/26			MEP			
296	A&J	Tyvek & Windows	Fri 7/31/26	Tue 8/11/26				A&J		
411		Interiors	Mon 12/22/25	Tue 6/29/27						
412		Main Systems and Equipment	Mon 12/22/25	Tue 3/23/27						
479		Elevator	Mon 12/22/25	Tue 3/23/27						
481	Schin	Elevator Procurement	Fri 5/8/26	Fri 10/30/26						
495		MEP Rough-In	Mon 7/27/26	Fri 2/5/27						
603		Level 1 MEP Rough-In	Mon 7/27/26	Fri 2/5/27						
604		Pre Dry-In Rough	Mon 7/27/26	Fri 8/14/26						
605	Pears	Mechanical Rough-In (Hard Duct, Dryer Boxes)	Mon 7/27/26	Fri 7/31/26			Pearson			
606	RMP	Plumbing Rough-In (DWV)	Mon 7/27/26	Fri 8/7/26			RMP			
947		Building B	Fri 12/19/25	Mon 10/18/27						
948		Sitework	Fri 12/19/25	Wed 9/2/26						
955		Garages	Tue 7/21/26	Tue 7/28/26						
956	GTH	Excavation for Garage Foundations	Tue 7/21/26	Wed 7/22/26		GTH				
957	Baker	F/R/P/S Foundations	Thu 7/23/26	Tue 7/28/26			Baker			
958		Parking Lot Construction	Mon 2/9/26	Wed 9/2/26						
960	GTH	Rough Grade and Export	Mon 7/27/26	Thu 7/30/26			GTH			
961	Hi-Po	Underground Electrical Service (Install, Inspect, Backf	Fri 7/31/26	Tue 8/11/26				Hi-Power		
971		Utilities	Mon 12/22/25	Fri 2/5/27						
975		Storm Sewer	Mon 7/6/26	Thu 7/30/26						
978	SWI	Southeast Roof Drain RCP & Structures	Tue 7/21/26	Wed 7/22/26		SWI				
979	SWI	Southeast Roof Drain PVC Main	Thu 7/23/26	Fri 7/24/26			SWI			
980	SWI	West Roof Drain RCP & Structures	Mon 7/27/26	Tue 7/28/26			SWI			
981	SWI	West Roof Drain PVC Main	Wed 7/29/26	Thu 7/30/26			SWI			

Page 1

Alta Metro Schedule										
ID	Resou Name:	Task Name	Start	Finish	Qtr 3, 2026					Qtr 4, 2026
					Jul	Aug	Sep	Oct		
985		Temporary Utilities	Thu 6/25/26	Mon 8/3/26						
990		Electrical Service	Mon 12/22/25	Fri 2/5/27						
999		Telecommunications	Wed 7/8/26	Thu 8/27/26						
1003		Structure	Fri 4/3/26	Fri 1/8/27						
1004		Concrete Foundation	Fri 4/3/26	Mon 8/24/26						
1035		PT Slab	Mon 7/6/26	Mon 8/24/26						
1036		Pour 1	Mon 7/6/26	Mon 8/10/26						
1042	RMP	Underground Plumbing (Installation/Inspection/	Mon 7/20/26	Thu 7/23/26		RMP				
1043	Hi-Po	Underground Electrical (Install & Inspection)	Fri 7/24/26	Tue 7/28/26		Hi-Power				
1044	REC	Radon Install	Wed 7/29/26	Wed 7/29/26		REC				
1045	Baker	Edge Forms and Hanging Forms	Wed 7/29/26	Wed 7/29/26		Baker				
1046	Baker	Vapor Barrier Install	Thu 7/30/26	Thu 7/30/26		Baker				
1047	Baker	PT Cable Install	Fri 7/31/26	Tue 8/4/26		Baker				
1048	Baker	Embed Install / Drains Set	Mon 8/3/26	Tue 8/4/26		Baker				
1049	A&J	Anchor Bolt Install & Hold-Down Verification	Mon 8/3/26	Tue 8/4/26		A&J				
1050	WP	Pre-Pour QC	Wed 8/5/26	Wed 8/5/26		WP				
1051	Baker	Place/Finish	Thu 8/6/26	Thu 8/6/26		Baker				
1052	Baker	Cure and Concrete Testing	Thu 8/6/26	Sun 8/9/26		Baker				
1054		Pour 2	Wed 7/8/26	Mon 8/17/26						
1057	Baker	Pour Interior Grade Beams	Wed 7/15/26	Mon 7/20/26	Baker					
1058	GTH	Backfill & Fine Grade and Prep	Tue 7/21/26	Wed 7/22/26	GTH					
1059	RMP	Underground Plumbing (Installation/Inspection/	Fri 7/24/26	Wed 7/29/26	RMP					
1060	Hi-Po	Underground Electrical (Install & Inspection)	Thu 7/30/26	Mon 8/3/26		Hi-Power				
1061	REC	Radon Install	Tue 8/4/26	Wed 8/5/26		REC				
1062	Baker	Edge Forms and Hanging Forms	Wed 8/5/26	Wed 8/5/26		Baker				
1063	Baker	Vapor Barrier Install	Thu 8/6/26	Thu 8/6/26		Baker				
1064	Baker	PT Cable Install	Fri 8/7/26	Mon 8/10/26		Baker				
1071		Pour 3	Wed 7/8/26	Mon 8/24/26						
1074	Baker	Pour Interior Grade Beams	Fri 7/17/26	Mon 7/20/26	Baker					
1075	GTH	Backfill & Fine Grade and Prep	Thu 7/23/26	Fri 7/24/26	GTH					
1076	RMP	Underground Plumbing (Installation/Inspection/	Wed 7/29/26	Mon 8/3/26		RMP				
1077	Hi-Po	Underground Electrical (Install & Inspection)	Tue 8/4/26	Thu 8/6/26		Hi-Power				
1078	REC	Radon Install	Fri 8/7/26	Mon 8/10/26		REC				
1221		Interiors	Mon 12/22/25	Mon 9/20/27						
1222		Main Systems and Equipment	Mon 12/22/25	Wed 5/19/27						
1743		Building C	Mon 12/22/25	Wed 12/15/27						
1744		Sitework	Thu 1/29/26	Fri 8/14/26						
1754		Parking Lot Construction	Mon 2/16/26	Fri 8/14/26						
1756	Tricor	Building C Site Wall Construction	Thu 7/30/26	Wed 8/12/26		Tricor				
1758	Hi-Po	Underground Electrical Service (Install, Inspect, Backf	Thu 7/16/26	Thu 7/23/26	Hi-Power					
1760	Surve	Survey for Fine Grade	Mon 7/20/26	Tue 7/21/26	Survey					
1761	CASI	Scarify & Compaction at Lot	Fri 7/24/26	Tue 7/28/26	CASI					
1762	CASI	Geogrid & 6" Base at Lot	Wed 7/29/26	Mon 8/3/26	CASI					
1763	Surve	Survey for C&G	Mon 8/3/26	Mon 8/3/26	Survey					
1764	Cowbo	Curb & Gutter	Tue 8/4/26	Mon 8/10/26	Cowboys					
1768		Utilities	Mon 12/22/25	Fri 2/12/27						
1781		Temporary Utilities	Thu 7/9/26	Thu 8/13/26						
1786		Electrical Service	Mon 12/22/25	Fri 2/12/27						

Page 2

Alta Metro Schedule										
ID	Resou Name:	Task Name	Start	Finish	Qtr 3, 2026		Qtr 4, 2026			
					Jul		Aug	Sep	Oct	
1795		Telecommunications	Wed 7/8/26	Thu 8/13/26						
1799		Structure	Wed 3/11/26	Mon 2/22/27						
1800		Concrete Foundation	Wed 3/11/26	Mon 7/20/26						
1833		PT Slab	Fri 5/1/26	Mon 7/20/26						
1871		Pour 3	Fri 5/1/26	Mon 7/20/26						
1886	Baker	Cure and Concrete Testing	Wed 7/15/26	Sat 7/18/26		Baker				
1887	Baker	PT Stressing	Mon 7/20/26	Mon 7/20/26		Baker				
1888		Structural Steel	Tue 7/21/26	Tue 9/1/26						
2021		Interiors	Mon 12/22/25	Mon 11/15/27						
2022		Main Systems and Equipment	Mon 12/22/25	Thu 7/15/27						
2543		Building D	Mon 12/22/25	Thu 2/17/28						
2544		Sitework	Mon 2/9/26	Fri 8/14/26						
2554		Parking Lot Construction	Mon 2/23/26	Fri 8/14/26						
2557	Hi-Po	Underground Electrical Service (Install, Inspect, Backf	Thu 7/16/26	Thu 7/23/26		Hi-Power				
2559	Surve	Survey for Fine Grade	Mon 7/20/26	Mon 7/20/26		Survey				
2560	CASI	Scarify & Compaction at Lot	Fri 7/24/26	Tue 7/28/26		CASI				
2561	CASI	Geogrid & 6" Base at Lot	Wed 7/29/26	Mon 8/3/26		CASI				
2562	Surve	Survey for C&G	Mon 8/3/26	Mon 8/3/26		Survey				
2563	Cowb	Curb & Gutter	Tue 8/4/26	Mon 8/10/26		Cowboys				
2567		Utilities	Mon 12/22/25	Fri 2/19/27						
2571		Storm Sewer	Thu 6/11/26	Fri 7/24/26						
2574	SWI	East Roof Drain PVC Main	Tue 7/21/26	Fri 7/24/26		SWI				
2575	SWI	Perimeter Drain	Tue 7/21/26	Fri 7/24/26		SWI				
2580		Temporary Utilities	Thu 6/18/26	Tue 8/18/26						
2585		Electrical Service	Mon 12/22/25	Fri 2/19/27						
2594		Telecommunications	Wed 7/8/26	Thu 8/13/26						
2598		Structure	Thu 3/26/26	Wed 4/7/27						
2599		Concrete Foundation	Thu 3/26/26	Mon 8/3/26						
2632		PT Slab	Mon 6/8/26	Mon 8/3/26						
2633		Pour 1	Wed 6/10/26	Mon 7/27/26						
2647	WP	Pre-Pour QC	Mon 7/20/26	Mon 7/20/26		WP				
2648	Baker	Place/Finish	Fri 7/24/26	Fri 7/24/26		Baker				
2649	Baker	Cure and Concrete Testing	Fri 7/24/26	Mon 7/27/26		Baker				
2650	Baker	PT Stressing	Mon 7/27/26	Mon 7/27/26		Baker				
2651		Pour 2	Mon 6/8/26	Mon 8/3/26						
2661	Baker	PT Cable Install	Fri 7/24/26	Mon 7/27/26		Baker				
2662	Baker	Embed Install / Drains Set	Mon 7/27/26	Mon 7/27/26		Baker				
2663	A&J	Anchor Bolt Install & Hold-Down Verification	Mon 7/27/26	Mon 7/27/26		A&J				
2664	WP	Pre-Pour QC	Tue 7/28/26	Tue 7/28/26		WP				
2665	Baker	Place/Finish	Wed 7/29/26	Wed 7/29/26		Baker				
2666	Baker	Cure and Concrete Testing	Wed 7/29/26	Sat 8/1/26		Baker				
2667	Baker	PT Stressing	Mon 8/3/26	Mon 8/3/26		Baker				
2668		Structural Steel	Tue 8/4/26	Tue 9/1/26						
2801		Interiors	Mon 12/22/25	Tue 1/18/28						
2802		Main Systems and Equipment	Mon 12/22/25	Fri 9/17/27						
2857		Elevator	Mon 12/22/25	Fri 9/17/27						
Page 3										