

Job 480 — Wood Partners / Alta Flatirons

Status

Re: Garrett Hollingsworth's item list (thread "FW: [EXT] RE: Stair #6")

Source: Job log (re Leases) and live Procore submittal statuses, pulled 6/1/2026.

#	Client request	What our system shows
1	Stair #6 Still not ready / not delivered — advise on timing	FABRICATION — Weld Complete (rel 614). Released 5/19; start-install date 5/29; completion ETA 6/8. Shop drawings released for construction (Procore sub #23, Closed 5/19). Job-log note: "Need on site 5/27 — pending decking; treads to site Thursday."
2	Loose Lintels Expedite; galvanized	FABRICATION — Material Ordered (rel 646), galvanized, ordered from Dencol. Released for fab 5/28; start-install date 6/15. Procore sub #26 Closed 5/28 (approver marked "Dencol Ordered").
3	Stair #5 Need status	IN DRAFTING — not yet released for fab Procore sub #11 "Stair Core 5", Open / Drafting Release Review; ball-in-court Colton Arendt; approvals pending. No fabrication release exists yet.
4	Pergolas Waiting on updated stamped set per Wildcat's markups	FABRICATION — Cut Start Pergola Structures (rel 625), released 5/22; start-install 6/8. Precast portion still open in Procore: "Precast Pergola" #39 Open/Drafting (<i>Revise & Resubmit</i>); "Area 3 Lvl 5 Pergola" #43 Open/Drafting; both ball-in-court Gary Almeida.
5	Area 2 Relief Angle Advise on timing to site	Two scopes in system: READY TO SHIP — Welded QC (a) Area 2 Brick Relief Angle (rel 637), released 5/27; start-install 6/10; completion ETA 6/12. FABRICATION — Cut Start (b) Brick Relief Angle, galvanized (rel 649), released 6/1; start-install 6/15. Both released for construction in Procore. (<i>Confirm which scope Garrett means.</i>)
6	Area 2 Level 4 Balcony steel Advise on status	OUT OF SCOPE Not separately tracked under this name; likely a component within another drawing — out of scope at this time.
7	Trash Chute Angle Jeff to send anchoring info	FABRICATION — Released (rel 654), released 6/1; start-install 6/15; completion ETA 6/17. Procore sub #28 Closed 6/1 (install/anchoring detail cleared 6/1).
8	Balcony Rails Need shop drawings for all locations/attachments	OUT OF SCOPE Closest record: "Balcony Guardrail" (Procore sub #22) Open / GC Approval, ball-in-court Colton Arendt. Not a separate fab release; may be a component within another drawing — out of scope for now.
9	Trash Room decking When will material be on-site	IN DRAFTING — not yet released for fab Procore sub #42 "RFI #93: P6 Deck Assembly L1 Trash", Open / Drafting Release Review; ball-in-court David Servold; due 6/3. On-site date set once released for fab.

Client-provided updates (no MHMW action): Stair 3 landings complete EOD 6/2; Stair 4 landings start 6/3.