



Daniel McGarey <mcgareyconsulting@gmail.com>

FW: [EXT] RE: Stair #6

1 message

Bill O'Neill <BOneill@mhmw.com>

Mon, Jun 1, 2026 at 11:34 AM

To: Daniel McGarey <mcgareyconsulting@gmail.com>

Can this email below be sent to BB and get the answers from the job log?

Thank you,



Bill O'Neill || Director of Operations

www.mhmw.com || boneill@mhmw.com

7399 Miller Court Unit A Frederick, CO 80504

303-485-8283 O || 303-485-8206 F || 303-210-0885 C

From: Gary Almeida <GAlmeida@mhmw.com>**Sent:** Monday, June 1, 2026 9:39 AM**To:** David Servold <DServold@mhmw.com>**Cc:** Luis Solano <LSolano@mhmw.com>; Bill O'Neill <BOneill@mhmw.com>; Doug Ferrin <DFerrin@mhmw.com>**Subject:** FW: [EXT] RE: Stair #6**Importance:** High

David,

I am working on getting answers back to Garrett, can you help with providing dates on the items in drafting?

- Stair #6 - I am being told that this is still not ready and will not be delivered today- Please advise on timing we need ASAP **Pending Decking, trends on site Thursday**

- Loose lentils - We were informed that we would have these by EOM - Based on the text and emails this morning that is not the case - these need to be expedited – galvanized- Released for FAB 5/28/26 from Dencol
- Stair #5 - Need the status - according to our notes this was released for fabrication last week- Drafting
- Pergolas - Waiting on updated stamped set per Wildcat's mark up's- Checking
- Area 2 Relief Angle - Please advise on timing to the site- Released for FAB (5/27/26)
- Area 2 Level 4 Balcony steel - Please advise on status
- Trash Chute Angle - Jeff to send over anchoring information- Released for FAB (6/1/26)
- Balcony Rails - Need shop drawings for all different locations/attachments- Drafting
- Trash Room decking - Need an update on when material will be on-site -Drafting

Thank you,



Gary Almeida || Project Manager

www.mhmw.com || GAlmeida@mhmw.com

7399 Miller Court Unit A Frederick, CO 80504

303-485-8283 O || 303-485-8206 F || 303-478-7402 C

www.mhmw.com

From: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>

Sent: Monday, June 1, 2026 9:08 AM

To: Gary Almeida <GAlmeida@mhmw.com>; Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Bill O'Neill <BOneill@mhmw.com>

Cc: Doug Ferrin <DFerrin@mhmw.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>

Subject: Re: [EXT] RE: Stair #6

Importance: High

That does not answer my question.

Also please respond the additional items below as requested.

Garrett Hollingsworth | Superintendent | Wood Partners
4600 S Syracuse Street, Suite 210 | Denver, CO 80237
O: 720.215.5387 | garrett.hollingsworth@woodpartners.com
woodpartners.com

Improving People's Lives by Creating Better Communities

[Click here](#) to come **Build with us!**

From: Gary Almeida <GAlmeida@mhmw.com>
Sent: Monday, June 1, 2026 7:40 AM
To: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>; Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Bill O'Neill <BOneill@mhmw.com>
Cc: Doug Ferrin <DFerrin@mhmw.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>
Subject: RE: [EXT] RE: Stair #6

Garrett,

I am running knife plates out this morning, equipment due in as well.

Thank you,



Gary Almeida || Project Manager

www.mhmw.com || GAlmeida@mhmw.com

7399 Miller Court Unit A Frederick, CO 80504

303-485-8283 O || 303-485-8206 F || 303-478-7402 C

www.mhmw.com

From: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>
Sent: Monday, June 1, 2026 6:25 AM
To: Gary Almeida <GAlmeida@mhmw.com>; Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Bill O'Neill <BOneill@mhmw.com>
Cc: Doug Ferrin <DFerrin@mhmw.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>
Subject: Re: [EXT] RE: Stair #6

Is Stair 6 going to be on-site and install starting today?

Garrett Hollingsworth | Superintendent | Wood Partners
4600 S Syracuse Street, Suite 210 | Denver, CO 80237
O: 720.215.5387 | garrett.hollingsworth@woodpartners.com
woodpartners.com

Improving People's Lives by Creating Better Communities

Click [here](#) to come Build with us!

From: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>
Sent: Friday, May 29, 2026 12:49 PM
To: Gary Almeida <GAlmeida@mhmw.com>; Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Bill O'Neill <BOneill@mhmw.com>
Cc: Doug Ferrin <DFerrin@mhmw.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>
Subject: Re: [EXT] RE: Stair #6

At least provide me with the update on Stair 6 for the interim.

Manpower is on-site, however with no material to install.

Garrett Hollingsworth | Superintendent | Wood Partners
4600 S Syracuse Street, Suite 210 | Denver, CO 80237
O: 720.215.5387 | garrett.hollingsworth@woodpartners.com
woodpartners.com

Improving People's Lives by Creating Better Communities

Click [here](#) to come Build with us!

From: Gary Almeida <GAlmeida@mhmw.com>
Sent: Friday, May 29, 2026 11:11 AM
To: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>; Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Bill O'Neill <BOneill@mhmw.com>
Cc: Doug Ferrin <DFerrin@mhmw.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>
Subject: RE: [EXT] RE: Stair #6

Garrett,

I appreciate your patience with these items, I unfortunately do not have the requested information at this time. Let me dive in and I should have a response for you early next week.

Thank you,



Gary Almeida || Project Manager

www.mhmw.com || GAlmeida@mhmw.com

7399 Miller Court Unit A Frederick, CO 80504

303-485-8283 O || 303-485-8206 F || 303-478-7402 C

www.mhmw.com

From: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>

Sent: Friday, May 29, 2026 9:29 AM

To: Gary Almeida <GAlmeida@mhmw.com>; Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Bill O'Neill <BOneill@mhmw.com>

Cc: Doug Ferrin <DFerrin@mhmw.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>

Subject: Re: [EXT] RE: Stair #6

Gary,

While I appreciate the slew of emails this morning, there still seems to be a disconnect regarding what we are/were being told / the current status of material (design; fabrication; etc.) / to material being delivered to the site and ready for install.

As I reference back to the email from our 4.30.26 meeting (attached) as well as all of the follow up emails provided by my team, I struggle to understand the disconnect as we have been transparent in regard to timing and sequence throughout.

I operate analytically in order to promote efficiency. In order to do so, I need accurate information.

I consolidated the list below:

- Stair #6 - I am being told that this is still not ready and will not be delivered today- Please advise on timing we need ASAP
- Loose lentils - We were informed that we would have these by EOM - Based on the text and emails this morning that is not the case - these need to be expedited - galvanized
- Stair #5 - Need the status - according to our notes this was released for fabrication last week
- Pergolas - Waiting on updated stamped set per Wildcat's mark up's
- Area 2 Relief Angle - Please advise on timing to the site

- Area 2 Level 4 Balcony steel - Please advise on status
- Trash Chute Angle - Jeff to send over anchoring information
- Balcony Rails - Need shop drawings for all different locations/attachments
- Trash Room decking - Need an update on when material will be on-site

Update on Stair 3 - Landings will be complete by EOD on 6.2

Update on Stair 4 - Landings will start to be built on 6.3

Garrett Hollingsworth | Superintendent | Wood Partners
4600 S Syracuse Street, Suite 210 | Denver, CO 80237
O: 720.215.5387 | garrett.hollingsworth@woodpartners.com
woodpartners.com

Improving People's Lives by Creating Better Communities

Click [here](#) to come Build with us!

From: Gary Almeida <GAlmeida@mhmw.com>
Sent: Friday, May 22, 2026 7:31 PM
To: Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>; Bill O'Neill <BOneill@mhmw.com>
Cc: Doug Ferrin <DFerrin@mhmw.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>
Subject: RE: [EXT] RE: Stair #6

Jeff,

Stair 6 is working through fab at the moment, looks like it is tracking for end of week delivery, I am pending confirmation on tread delivery at the moment.

Stair 5 is working through drafting to get released for fab, this is more along the lines of (4) weeks out.

Thank you,



Gary Almeida || Project Manager

www.mhmw.com || GAlmeida@mhmw.com

7399 Miller Court Unit A Frederick, CO 80504

303-485-8283 O || 303-485-8206 F || 303-478-7402 C

www.mhmw.com

From: Clampitt, Jeff <jeff.clampitt@woodpartners.com>

Sent: Friday, May 22, 2026 4:02 PM

To: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>; Gary Almeida <GAlmeida@mhmw.com>; Bill O'Neill <BOneill@mhmw.com>

Cc: Doug Ferrin <DFerrin@mhmw.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>

Subject: RE: [EXT] RE: Stair #6

Gary –

Tried calling first

We are holding the “end of may install” as stated below in previous email

We are operating off the assumption the material hits the jobsite on Thursday 28-May

We are also having you flowing from Stair #6 to Stair #5 install

Please confirm that the material for both Stair #6 and Stair #5 will be onsite next week.

Best,

Jeff

Jeff Clampitt | Assistant Superintendent | Wood Partners
4600 S Syracuse Street, Suite 210 | Denver, CO 80237
O: 302.993.6626 | jeff.clampitt@woodpartners.com
woodpartners.com

Improving People's Lives by Creating Better Communities

Click [here](#) to come **Build with us!**

From: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>
Sent: Thursday, May 21, 2026 6:40 AM
To: Gary Almeida <GAlmeida@mhmw.com>; Bill O'Neill <BOneill@mhmw.com>
Cc: Doug Ferrin <DFerrin@mhmw.com>; Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>
Subject: Re: [EXT] RE: Stair #6

Please advise on a date for material for Stair #6 to be on-site.

We plan to open up the fence on Gateway for access for your material laydown.

Thank you-

Garrett Hollingsworth | Superintendent | Wood Partners
4600 S Syracuse Street, Suite 210 | Denver, CO 80237
O: 720.215.5387 | garrett.hollingsworth@woodpartners.com
woodpartners.com

Improving People's Lives by Creating Better Communities

Click [here](#) to come Build with us!

From: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>
Sent: Monday, May 4, 2026 6:58 AM
To: Gary Almeida <GAlmeida@mhmw.com>; Bill O'Neill <BOneill@mhmw.com>
Cc: Doug Ferrin <DFerrin@mhmw.com>; Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>
Subject: Re: [EXT] RE: Stair #6

Understood but what I am looking to ascertain is a date as work will be ongoing on the roof and I need to maintain egress.

Garrett Hollingsworth | Superintendent | Wood Partners
4600 S Syracuse Street, Suite 210 | Denver, CO 80237
O: 720.215.5387 | garrett.hollingsworth@woodpartners.com
woodpartners.com

Improving People's Lives by Creating Better Communities

Click [here](#) to come Build with us!

From: Gary Almeida <GAlmeida@mhmw.com>
Sent: Monday, May 4, 2026 5:32 AM
To: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>; Bill O'Neill <BOneill@mhmw.com>
Cc: Doug Ferrin <DFerrin@mhmw.com>; Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>
Subject: [EXT] RE: Stair #6

Garrett,

From previous conversations, we are tracking for the end of May install.

Thank you,



Gary Almeida || Project Manager

www.mhmw.com || GAlmeida@mhmw.com

7399 Miller Court Unit A Frederick, CO 80504

303-485-8283 O || 303-485-8206 F || 303-478-7402 C

www.mhmw.com

From: Hollingsworth, Garrett <garrett.hollingsworth@woodpartners.com>

Sent: Saturday, May 2, 2026 8:31 AM

To: Gary Almeida <GAlmeida@mhmw.com>; Bill O'Neill <BOneill@mhmw.com>

Cc: Doug Ferrin <DFerrin@mhmw.com>; Clampitt, Jeff <jeff.clampitt@woodpartners.com>; Thomas, Chris <chris.thomas@woodpartners.com>; Peters, Wildcat <wildcat.peters@woodpartners.com>

Subject: Stair #6

Gary,

Can you confirm a date when Stair #6 will be on-site? We need to plan our logistics accordingly.

Thank you-

Garrett Hollingsworth | Superintendent | Wood Partners

4600 S Syracuse Street, Suite 210 | Denver, CO 80237

O: 720.215.5387 | garrett.hollingsworth@woodpartners.com

woodpartners.com

Improving People's Lives by Creating Better Communities

Click [here](#) to come Build with us!